



PORT MACKENZIE
RAIL EXTENSION
PROJECT

FEBRUARY 2015 CONSTRUCTION STATUS

SEGMENTS 1, 3 & 6

STATUS: *Funded.* Embankment completed. Rail installed on Segment 6. Communication Tower erected

SEGMENT 4

STATUS: *Funded.* Under construction, estimated completion date fall of 2015.

SEGMENT 2

STATUS: *Partially Funded.* All Right-of-Way (ROW) purchased. Condemnation of covenants on ROW underway. **Funding Required.** Embankment construction.

SEGMENT 5

STATUS: *Funded.* Embankment construction deferred to 2015 due to delay in obtaining ROW from Knikatnu.

SEGMENT 7

STATUS: *Funding Required.* South communications tower; fiber optic cable; Terminal Reserve buildings; moose mitigation.

SEGMENT 8

STATUS: *Funding Required.* Procurement and placement of sub-ballast, ties, and ballast, and installation of rail.

0 1 2 3 Miles

