



Project 75% Complete  
September 2017



**PORT MACKENZIE RAIL EXTENSION PROJECT**

**SEPTEMBER 2017 CONSTRUCTION STATUS**

**SEGMENTS 1, 3, 4, 5 & 6**  
 STATUS: *Funded*. Embankment completed. Little Susitna bridge, ties, rail, signals and north communication tower installed on Segment 6. Ballast 50% procured.

**SEGMENT 2**  
 STATUS: *Partially Funded*. ROW purchased. Clearing of rail corridor complete. Reddane Road Extension construction scheduled for spring 2018.  
 Funding Required. Embankment construction.

**SEGMENTS 1, 2, 3, 4, & 5**  
 STATUS: *Funding Required*. Manufacture and placement of subballast; south communications and signals; Terminal Reserve facilities; moose mitigation.

**SEGMENTS 1, 2, 3, 4, & 5**  
 STATUS: *Funding Required*. Procurement and placement of ties, 50% ballast, and rail for all segments but 6.

